

# Clarification Log

**Project Number: P21101-2**

**Project Title: Light Fixture Powder Coating**

Date	Question	Response
08/26/14	<p>The part number he had on the paperwork – Sherwin Williams said they could not find a pn PB4-00010, so they then sent us a free 1 pound sample of powder it could have been PBS4-C0010, but it would not match the color he was looking for.</p> <p>Also we ran a sample base using color Ral 9011 and have not heard back if the <u>City Liked it or Not.</u></p> <p>Was the color we coated close enough?</p>	<p>The product and color referenced in the Special Provision for this project is Sherwin Williams PBS4-C0010</p>
08/26/14	<p>Also Re: the DELAY, and Contract Time of Completion -of the Quote submittal Where it reads: completed and ready for pickup within 10 working days from delivery to the site.</p> <p>The time starts the day all sets in completion arrive. Not when we are Told they are ready for pickup or when partial orders show up. Needs to be all qty- sets of the project before the time starts of such contracted start and end time.</p>	<p>Regarding your comment regarding Delay and Contract Time of Completion: The City’s Quote Submittal document states the following; <i>The Contractor shall not begin work under this Contract until written Notice to Proceed has been received. All work on the first 40 light fixtures shall be completed and ready for pick-up within 10 working days from the delivery of light fixtures to the Contractor’s work site. Time for completion of additional light fixtures, if any, will be determined at the time any such extension of quantity is ordered.</i></p> <p>To clarify this statement, the first 40 light fixtures will be delivered to the contractor’s worksite. All work on the light fixtures, including having them packaged and ready for pick-up by the City, must occur within 10 days from that time. Liquidated damaged in the amount of \$200.00 per day will be charged for every day the contract requirements are not met beyond the 10 days allowed.</p>

