

# Clarification Log

**Project Number: P21099**

**Project Title: 58<sup>th</sup> Street Pedestrian Crossing**

Date	Question	Response
05/20/15		A revised version of Drawing P4 was handed out at the meeting. The scale was originally shown as 1 to 10 and should be 1 to 20.
05/20/15	If we complete the concrete work before the equipment arrives are you going to allow us to do a stop day count until the rest of the equipment gets here?	<p>This is a Lump Sum project, however if work is performed over two pay periods and the Contractor wants to be paid for work completed a schedule of values will be accepted.</p> <p>I will be as flexible as possible. Once we get to award of the quote I am willing to work with the Contractor and have the concrete work done and then stop the day count until the equipment can be installed. But all work must be completed by August 31, 2015.</p> <p>School starts the first week of September and the project must be complete so that training on its use can be conducted with the students when school begins.</p>
05/20/15	Is it your intention that the spare conduit be run up into the center junction box or can it just run from side to side?	The purpose of it is to just be a spare so that one can just go straight across.
05/20/15	Is there a separate bid item for the concrete work?	No, it is included in the Lump Sum cost.
05/20/15	Is there going to be any special signing required if we do the concrete work ahead of time and the signal is not there since you will have an active crosswalk with no signage?	Yes, The crosswalk will need to be closed until the poles with the crosswalk signs are installed. At a minimum that would include having the R4-7 signs for the median and two crosswalk closed signs in the median.
05/20/15	Are you going to provide a secondary box at the base of the pole?	No.
05/20/15	Will we be providing 120/240V service to this pole even though the equipment is based on 120 amp?	Yes.
05/20/15	There may be a conflict with placement	As long as the meter does not go below 5 feet

