

Clarification Log

Project Number: P21058

Project Title: Downtown Parking Modifications

Date	Question	Response
06/12/12	Are the sign pole bases to be completely removed or just capped?	The intent is to have the bases plugged.
06/12/12	Do you have to fill out the entire bid sheet?	Yes contractors must fill out the entire sheet and have prices for all line items -base bid, three options and add alternates.
06/12/12	Can we use subcontractors on this work?	Yes you can use subcontractors. If the contract is over \$100,000 then the contractor must turn in a list of their first-tier subcontractor by 4 p.m. the day of the bid opening. See First-Tier Subcontractor Disclosure Statement in the Bid Book for details.
06/12/12	Are there specifications for the slurry seal?	Yes they are at the end of the Special Provisions.
06/12/12	Bid Award on July 16th but work starts on August 20th. Is that correct?	No work must begin within 10 days of receiving the Notice-to-proceed.
06/12/12	The City furnishes all the signs?	Yes the City provides and actually installs all of the signs on the poles you have installed and pre-drilled.
06/12/12	Are all the curbs in the work painted yellow?	No, the bid sheet has estimated quantities of removal but you will be paid on actual amount removed.
06/12/12	Can we use grinding for paint removal?	Yes. Removal methods are outlined in the bid book. The City's preference is high pressure wash but grinding is also allowed.
06/12/12	Are there certain hours we have to work, if we work at 10 at night traffic will not be a problem?	The normal work hours are in the specifications but we will try to work with you if you want to propose different hours we will consider it.
06/12/12	Have you tested for lead?	Yes minor tests show some lead in the first coats. You need to follow the specs on how to remove and test for paint.

