Clarification Log

Project Number: P21052

Project Title: Springfield Mill Race Stormwater Facility, Booth Kelly Trailhead and Mill Race Path

Date	Question	Response
06/11/15	Will there be third party testing required on the concrete?	The City will utilize its existing contract with Lane County Materials Lab to test the asphalt and concrete for this project.
06/15/15	I wanted to introduce you to our product, Drivable Grass and see if we could get Drivable Grass as an approved alternative to the product listed in the specifications.	The City will evaluate this product for approval as an "equal" if/when it was submitted by the contractor.
06/18/15	There are a number of contour elevations missing from Sheets C-2 through C-4. Would it be possible to have these missing elevations added to the drawing?	The City of Springfield believes the elevations of the major contours without labels (a few occur on Sheets C-2 through C-4) can be inferred from the neighboring labeled contours. Bidders are reminded that the payment for earthwork is based on unit price so the contractor will be paid for actual work performed.
06/19/15	I am unable to locate the spec for installation and material type for the 48 inch HDPE pipe and its corresponding specs.	The 48" HDPE pipe shall be corrugated (shown on C-14/A3) Type S (per AASHTO M294) with a minimum SDR of 26. This information can be found in 00445.11 and 02415.10.