Clarification Log

Project Number: P21015

Project Title: South 59th and Aster Drainage Improvements

Date	Question	Response
05/22/13	In the specials B7 states that 3/4"-0 rock is to be used to spring line. However the cross section drawing A-A states 1 1/2" round rock. Which one do you want?	The cross section is correct. We want 1.5" round rock in the trench below the springline and above the bedding. The special is incorrect.
05/22/13	How much do you anticipate the archaeologist slowing us down? What does this process entail so we can quantify the delay(s)? Will he/she need to get in the ditch, are we storing materials on site for them to sift through, etc?	The archeologist should not slow down excavation. He will be spot checking the spoils as they come out of the trench at intervals spaced along the excavation. He will not be going into the trench. Materials will not need to be stored onsite to be sifted through.
05/24/13	Is a Bid Bond required for this project?	No, a Bid Bond is not required.